



# New East Bridgewater 7-12 School Project Schedule



ID	Task Name	Duration	Start	Finish	2011												2012												2013												2014												
					J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
1	Designer Selection - Model	13 days	8/26/10	9/13/10																																																	
2	Negotiate Designer Contract	3 days	8/26/10	8/30/10																																																	
3	Execute Designer Contract for Model School	10 days	8/31/10	9/13/10																																																	
4	New School Design - Model	0 days	9/1/10	9/1/10																																																	
5	School Working Group Kick-off Meeting	0 days	9/1/10	9/1/10																																																	
6	Public information process	75 days	9/1/10	12/15/10																																																	
7	Site Selection process	20 days	9/1/10	9/28/10																																																	
8	Schematic Layout/Site Survey	9 days	9/1/10	9/13/10																																																	
9	Presentation on site to EBSBC	0 days	9/15/10	9/15/10																																																	
10	Presentation on site to EBSC	0 days	9/22/10	9/22/10																																																	
11	EBHSBC recommends site to EBSC	0 days	9/23/10	9/23/10																																																	
12	Site approval by EBSC	2 days	9/27/10	9/28/10																																																	
13	Education Programming	20 days	9/1/10	9/28/10																																																	
14	Educations programming and space summaries	4 wks	9/1/10	9/28/10																																																	
15	Community Programming and Input	1 wk	9/1/10	9/7/10																																																	
16	Finalize program and plan	5 days	9/20/10	9/24/10																																																	
17	Education Program approval by EBSC	0 days	9/28/10	9/28/10																																																	
18	Submit to DESE for review & Approval	0 wks	12/15/10	12/15/10																																																	
19	Programmatic and Schematic Design	55 days	9/29/10	12/15/10																																																	
20	Building Design	11 wks	9/29/10	12/14/10																																																	
21	Schematic Design Submission to MSBA	0 days	12/15/10	12/15/10																																																	
22	MSBA Scope and Budget Offer	107 days	12/15/10	5/11/11																																																	
23	Submit DD drawings and estimate for review	0 days	12/15/10	12/15/10																																																	
24	MSBA Review	1 wk	12/15/10	12/21/10																																																	
25	Finalize Scope and Budget	10 days	12/22/10	1/4/11																																																	
26	MSBA Board approval	0 days	1/12/11	1/12/11																																																	
27	120 day Town funding period	87 days	1/12/11	5/11/11																																																	
28	EBSBC approve Project scope & budget	4 days	1/12/11	1/17/11																																																	
29	EBSC approve Project scope & budget	3 days	1/18/11	1/20/11																																																	
30	Special Town Meeting Approve Project	0 days	2/7/11	2/7/11																																																	
31	Town Vote To Authorize Funding	0 days	2/12/11	2/12/11																																																	
32	Design Development/ Contract Documents	164 days	12/14/10	7/28/11																																																	
33	Design Development	68 days	12/14/10	3/16/11																																																	

Project: East Bridgewater Project Sche  
Date: 4/12/2011

Task Milestone Summary



