



# New East Bridgewater Junior/Senior High School Project Schedule



| ID | Task Name                                  | Duration | Start        | Finish       | 2011                                  |   |   |   |   | 2012 |   |   |   |   | 2013 |   |   |   |   | 2014 |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
|----|--|----------|--------------|--------------|---------------------------------------|---|---|---|---|------|---|---|---|---|------|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
|    |  |          |              |              | J                                     | A | S | O | N | D    | J | F | M | A | M    | J | J | A | S | O    | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J |
| 1  | Designer Selection - Model                 | 13 days  | Thu 8/26/10  | Mon 9/13/10  | Designer Selection - Model            |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 2  | Negotiate Designer Contract                | 3 days   | Thu 8/26/10  | Mon 8/30/10  |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 3  | Execute Designer Contract for Model School | 10 days  | Tue 8/31/10  | Mon 9/13/10  |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 4  | New School Design - Model                  | 0 days   | Wed 9/1/10   | Wed 9/1/10   | New School Design                     |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 5  | School Working Group Kick-off Meeting      | 0 days   | Wed 9/1/10   | Wed 9/1/10   | Kick-off meeting                      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 6  | Public information process                 | 75 days  | Wed 9/1/10   | Wed 12/15/10 | Public information process            |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 7  | Site Selection process                     | 20 days  | Wed 9/1/10   | Tue 9/28/10  | Site Selection and design             |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 8  | Schematic Layout/Site Survey               | 9 days   | Wed 9/1/10   | Mon 9/13/10  |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 9  | Presentation on site to EBSBC              | 0 days   | Wed 9/15/10  | Wed 9/15/10  | Presentation to EBSBC                 |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 10 | Presentation on site to EBSC               | 0 days   | Wed 9/22/10  | Wed 9/22/10  | Presentation to EBSC                  |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 11 | EBHSC recommends site to EBSC              | 0 days   | Thu 9/23/10  | Thu 9/23/10  |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 12 | Site approval by EBSC                      | 2 days   | Mon 9/27/10  | Tue 9/28/10  | Site approval by EBSC                 |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 13 | Education Programming                      | 20 days  | Wed 9/1/10   | Tue 9/28/10  | Education Programming                 |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 14 | Educations programming and space summaries | 4 wks    | Wed 9/1/10   | Tue 9/28/10  |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 15 | Community Programming and Input            | 1 wk     | Wed 9/1/10   | Tue 9/7/10   |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 16 | Finalize program and plan                  | 5 days   | Mon 9/20/10  | Fri 9/24/10  |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 17 | Education Program approval by EBSC         | 0 days   | Tue 9/28/10  | Tue 9/28/10  | Education Program approval by EBSC    |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 18 | Submit to DESE for review & Approval       | 0 wks    | Wed 12/15/10 | Wed 12/15/10 |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 19 | Programmatic and Schematic Design          | 55 days  | Wed 9/29/10  | Wed 12/15/10 | Schematic Design                      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 20 | Building Design                            | 11 wks   | Wed 9/29/10  | Tue 12/14/10 |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 21 | Schematic Design Submission to MSBA        | 0 days   | Wed 12/15/10 | Wed 12/15/10 | Submission to MSBA                    |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 22 | MSBA Scope and Budget Offer                | 107 days | Wed 12/15/10 | Wed 5/11/11  | MSBA Scope and Budget Offer           |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 23 | Submit DD drawings and estimate for review | 0 days   | Wed 12/15/10 | Wed 12/15/10 | Submit Documents to MSBA              |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 24 | MSBA Review                                | 1 wk     | Wed 12/15/10 | Tue 12/21/10 |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 25 | Finalize Scope and Budget                  | 10 days  | Wed 12/22/10 | Tue 1/4/11   |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 26 | MSBA Board approval                        | 0 days   | Wed 1/12/11  | Wed 1/12/11  | MSBA Board approval                   |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 27 | 120 day Town funding period                | 87 days  | Wed 1/12/11  | Wed 5/11/11  |                                       |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 28 | EBSBC approve Project scope & budget       | 4 days   | Wed 1/12/11  | Mon 1/17/11  | EBHSC approves Project scope & budget |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 29 | EBSC approve Project scope & budget        | 3 days   | Tue 1/18/11  | Thu 1/20/11  | EBSC approve Project scope & budget   |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 30 | Special Town Meeting Approve Project       | 0 days   | Mon 2/7/11   | Mon 2/7/11   | Special Town Meeting                  |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 31 | Town Vote To Authorize Funding             | 0 days   | Sat 2/12/11  | Sat 2/12/11  | Town Vote                             |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 32 | Design Development/ Contract Documents     | 155 days | Tue 12/14/10 | Fri 7/15/11  | Contract Documents                    |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 33 | Design Development                         | 68 days  | Tue 12/14/10 | Wed 3/16/11  | Design Development                    |   |   |   |   |      |   |   |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |

Project: East Bridgewater Project Sche      Task      Milestone      Summary



# New East Bridgewater Junior/Senior High School Project Schedule



| ID | Task Name                                  | Duration        | Start              | Finish             | 2011 |   |   |   | 2012 |   |   |   | 2013 |   |   |   | 2014 |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
|----|--|-----------------|--------------------|--------------------|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
|    |  |                 |                    |                    | J    | A | S | O | N    | D | J | F | M    | A | M | J | J    | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O |
| 34 | Meetings with Faculty and Depart. Heads    | 2 days          | Tue 12/14/10       | Wed 12/15/10       |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 35 | Meeting with Faculty and Depart. Heads     | 2 days          | Tue 1/25/11        | Wed 1/26/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 36 | Meetings with Faculty and Depart. Heads    | 2 days          | Tue 2/15/11        | Wed 2/16/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 37 | MEP coordination & review                  | 20 days         | Thu 2/17/11        | Wed 3/16/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 38 | <b>Town Permitting and Approvals</b>       | <b>98 days</b>  | <b>Wed 3/2/11</b>  | <b>Fri 7/15/11</b> |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 56 | <b>Construction Documents</b>              | <b>112 days</b> | <b>Tue 2/8/11</b>  | <b>Tue 7/12/11</b> |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 57 | 50% Construction Documents                 | 10 wks          | Tue 2/8/11         | Fri 4/15/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 58 | Cost Estimating                            | 3 wks           | Mon 4/18/11        | Fri 5/6/11         |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 59 | Reconcile estimate                         | 1 wk            | Mon 5/9/11         | Fri 5/13/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 60 | 100% Construction Documents (pre final)    | 48 days         | Fri 4/15/11        | Tue 6/21/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 61 | Cost Estimating                            | 2 wks           | Wed 6/22/11        | Tue 7/5/11         |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 62 | Reconcile estimate                         | 1 wk            | Wed 7/6/11         | Tue 7/12/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 63 | Document review & coordination             | 2 wks           | Wed 6/22/11        | Tue 7/5/11         |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 64 | Final documents                            | 1 wk            | Wed 6/22/11        | Tue 6/28/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 65 | Bid Documents complete/printing            | 2 days          | Fri 6/24/11        | Mon 6/27/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 66 | <b>Contractor Prequalification</b>         | <b>74 days</b>  | <b>Tue 3/15/11</b> | <b>Fri 6/24/11</b> |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 67 | Advertise RFQ                              | 7 days          | Tue 3/15/11        | Wed 3/23/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 68 | Receive RFQ                                | 3 wks           | Thu 3/24/11        | Wed 4/13/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 69 | Review submissions & ref check             | 12 days         | Thu 4/14/11        | Fri 4/29/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 70 | Pre-qual Committee Mtg 1                   | 0 days          | Mon 5/2/11         | Mon 5/2/11         |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 71 | Review submissions & ref check             | 10 days         | Tue 5/3/11         | Mon 5/16/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 72 | Pre-qual Committee Mtg 2                   | 0 days          | Mon 5/16/11        | Mon 5/16/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 73 | Review submissions & ref check             | 2 wks           | Tue 5/17/11        | Mon 5/30/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 74 | Pre-qual Committee Mtg 3                   | 0 days          | Tue 5/31/11        | Tue 5/31/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 75 | Review submissions & ref check             | 2 wks           | Tue 5/31/11        | Mon 6/13/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 76 | Pre-qual Committee Mtg 4                   | 0 days          | Mon 6/13/11        | Mon 6/13/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 77 | Pre-qual Committee Mtg 5 - Final Vote      | 0 days          | Mon 6/20/11        | Mon 6/20/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 78 | Final Report                               | 4 days          | Tue 6/21/11        | Fri 6/24/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 79 | Issue final contractor list                | 0 days          | Fri 6/24/11        | Fri 6/24/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 80 | <b>Public Bidding &amp; Contract Award</b> | <b>37 days</b>  | <b>Tue 6/21/11</b> | <b>Wed 8/10/11</b> |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 81 | Advertise                                  | 1 day           | Tue 6/21/11        | Tue 6/21/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 82 | Contractor walk through                    | 1 day           | Tue 7/12/11        | Tue 7/12/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 83 | Filed Subs                                 | 17 days         | Mon 6/27/11        | Tue 7/19/11        |      |   |   |   |      |   |   |   |      |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |

Project: East Bridgewater Project Sche      Task      Milestone      Summary

