

November 2011 Update

If you've been watching the building process lately, you've seen a seemingly endless array of trucks and large, yellow earth-moving equipment on the building site.

Phase 1 of the "structural fill" is complete – the loam has been moved and most of the site has been leveled, except for the leaching fields area. The next phase will involve "preloading" the site with 6 feet of fill on top of the site in order to compact and bear weight down. This will remain for one month and will be removed in December.

Phase 2 of the structural fill is about to begin. First, the holding tanks for the wastewater treatment plant will be put in the ground. Once that is done, the leaching fields can be dug and they will begin the process of preloading this site with 6 feet of fill in order to compact that area. Again, this will remain for one month and will be removed in January. At that point, they will start pouring the foundation.

This site work is vitally important to properly preparing the ground for the new school building that will sit atop it. Drainage, suitable soils and grading will all combine to make the area beneath the school as strong and supportive as it can be

The SBC continues its schedule of meetings every 2nd Monday in the High School Library indefinitely. The November meeting will be held on Monday, November 14.

We appreciate your continued interest and support.

Sincerely,
The School Building Committee